

## Project Status Sheet

as of 10/13/2015

Name: 197 <sup>th</sup> St. Ravine Reconstruction	Address: 197 <sup>th</sup> St. and St. Croix River, Scandia
Project I.D #:	Subwatershed: stc17-001, St. Croix River
LGU: Scandia	Board Liaison:

### Background

Problem	Excess nutrients (phosphorus) and sediment with damage to black ash seepage area
Origin	Storm Sewer outlet at top of ravine
Plan Reference	CMSCWD 2010 Management Plan Section II, B. Surface Water Management- Objectives: 1. Maintain or improve the quality and ecological integrity of all water resources in the District 5. Preserve wetlands for water retention while maintaining or improving the ecological integrity of high quality wetlands 8. Minimize the impacts of storm water runoff
Cost Estimates	\$65,000 Plan Estimate (2010), \$59,196 (June 2013), \$63,000 (Dec. 2013) Feasibility and Engineering \$28,500 (Mar. 2013), \$31,900 (Mar. 2015) Wetlands Restoration \$5,325 Total Estimated Cost \$101,225
Funding	2013 Budget: \$60,000 2014 Budget: \$35,800 2015 Budget: \$57,084 ( Net of Carry Forward) Total: \$152,884 Expenses Previous Years: \$33,325 Expenses YTD: \$ 4,910 Available: \$114,649
Partners	None
Stakeholders	Neighbors, City of Scandia, NPS

### Actions and Authorizations to date

	Included in unsuccessful CWF Grant same Board elects to proceed w/o grant funding Requested Quote for feasibility from Wenck Engineering Revised Plan to move project to Scandia Street Cancelled Plan and proceed w/ work in one ravine
9/2014	Public hearing for project held
10/2014	Directed Attorney to begin easement acquisition process
7/2015	Neighborhood meeting
8/12/2015	Project Status Sheet Created
<u>8/25/2015</u>	Bids Requested
<u>8/31/2015</u>	Finalize Easements
<u>9/2/2015</u>	Public Hearing & Order to Proceed
<u>9/9/2015</u>	Scandia Building Permit- Addressed all comments
<u>9/15/2015</u>	Bids Received and Bid comparison prepared and sent to Board
<u>9/23/15</u>	Low bid of \$73,846 recognized and awarded to Blackstone Contracting plus bid of \$5,325 authorized for wetlands
<u>10/14/15</u>	Pre-Construction Meeting scheduled for Oct.22 <sup>nd</sup> at 9 AM on site

### Next Steps

Pre- Construction Meeting on site, 9 AM , Thursday, October 22nd
Notify Neighbors
Construction Start Tentative for 1 <sup>st</sup> Wk in November